

(様式1)

互理町 復興交付金事業計画 令和2年度進捗状況報告 総括表

令和3年3月末時点

(単位:千円)

互理町 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	154,492	90,824
H24	14,010,228	3,660,137	
H25	12,196,251	8,027,297	
H26	3,314,589	8,777,629	
H27	5,120,683	3,255,871	
H28	1,358,749	2,683,515	
H29	0	1,864,193	
H30	0	2,374,561	
H31	0	1,576,106	
H32	0	903,576	
合計	36,154,972	33,213,729	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	36,154,972	0	33,773,438	2,381,534

(単位:千円)

<参考> 都道県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	344,019	146,211
H24	11,246,776	8,755,012	
H25	3,733,438	2,761,123	
H26	11,610,773	6,046,420	
H27	616,000	4,768,902	
H28	2,819,541	4,729,902	
H29	1,530,276	1,886,515	
H30	0	873,459	
H31	0	446,864	
H32	0	0	
合計	31,900,823	30,414,408	

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和2年度事業分まで) A	事業間流用増減額 (令和2年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	33,773,438	36,154,972	0	0	2,381,534
都道県交付分	31,062,875	31,900,823	▲ 743,949	0	93,999
合計	64,836,313	68,055,795	▲ 743,949	0	2,475,533

※令和2年度末までに執行が可能な実額として、令和2年度事業分までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

<基金の利息額>

(単位:千円)

年度	基金の利息分の残高					
	文科省	厚労省	農水省	国交省	環境省	合計
H23	0	0	0	0	0	0
H24	0	0	1	1,441	0	1,442
H25	1	0	27	6,639	1	6,668
H26	2	0	122	7,962	2	8,088
H27	2	0	139	9,639	3	9,783
H28	2	0	159	10,580	3	10,744
H29	3	0	174	11,163	0	11,340
H30	0	0	181	11,580	0	11,761
H31	0	0	0	11,938	0	11,938
H32	0	0	0	0	0	0

※各年度末時点における、基金の利息分の残高を記載してください。(その年度の増減額ではありません。)

(様式1)

(集計用)

亘理町 復興交付金事業計画 令和2年度進捗状況報告 総括表

令和3年3月末時点

(国費ベース、千円)

＜市町村交付分＞

年度	交付額	事業間 流用額	契約額	執行残額	取崩額 (基金造成型)	支出額 (単年度型)	国庫 返還額
H23	154,492	0	90,824	63,668	90,824	0	0
H24	14,010,228	0	3,660,137	10,350,091	3,621,236	0	0
H25	12,196,251	0	8,027,297	4,168,954	8,045,754	0	0
H26	3,314,589	0	8,777,629	▲ 5,463,040	8,802,988	0	0
H27	5,120,663	0	3,255,871	1,864,792	2,933,426	0	0
H28	1,358,749	0	2,683,515	▲ 1,324,766	3,001,049	0	5,250
H29	0	0	1,864,193	▲ 1,864,193	1,864,194	0	0
H30	0	0	2,374,581	▲ 2,374,581	2,374,581	0	188,576
H31	0	0	1,576,106	▲ 1,576,106	1,576,106	0	966,998
H32	0	0	903,576	▲ 903,576	1,463,280	0	1,220,710
合計	36,154,972	0	33,213,729	2,941,243	33,773,438	0	2,381,534

＜参考＞ 道県交付分(うち、当該市町村分)

年度	交付額	事業間 流用額	契約額	執行残額	取崩額 (基金造成型)	支出額 (単年度型)	国庫 返還額
H23	344,019	0	146,211	197,808	183,018	0	0
H24	11,246,776	0	8,755,012	2,491,764	8,253,890	0	0
H25	3,733,438	0	2,761,123	972,315	3,783,193	0	0
H26	11,610,773	0	6,046,420	5,564,353	6,479,283	0	0
H27	616,000	0	4,768,902	▲ 4,152,902	5,160,660	0	0
H28	2,819,541	0	4,729,902	▲ 1,910,361	1,982,776	0	0
H29	1,530,276	0	1,886,515	▲ 356,239	2,350,377	0	0
H30	0	▲ 460,602	873,459	▲ 1,334,061	1,460,513	0	93,999
H31	0	▲ 283,347	446,864	▲ 730,211	530,086	0	0
H32	0	0	0	0	0	0	0
合計	31,900,823	▲ 743,949	30,414,408	742,466	30,183,796	0	93,999

(様式2C)

亶理町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 農林水産省

令和3年3月末時点

(千円)

No	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	基金型 取崩額 (国費)	単年度型 支出額 (国費)	国庫 返還額 (国費)	備考														
2	C	-	2	-	1	地域交流拠点 施設整備事業	荒浜地区	町	町	直接	完了	78,783	24	25	H23			0																			
														H24	59,087		54,566	4,521				54,688															
														H25			121	▲121	25年5月完成																		
														H26																							
														H27																							
														H28																							
														H29																							
														H30																							
														H31									4,399														
														H32																							
														累計	59,087	0	54,687	4,400			54,688	0	4,399														
														14	C	-	1	-	1	農山漁村地域 復興基盤総合 整備事業(復興 整備実施計画)	亶理地区	町	町	直接	完了	29,000	24	24	H23			0					
																												H24	29,000		23,177	5,823			23,178		
H25																																					
H26																																					
H27																																					
H28																																					
H29																																					
H30																																					
H31									5,822																												
H32																																					
累計	29,000	0	23,177	5,823			23,178	0	5,822																												

(様式2C)

亶理町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 農林水産省

令和3年3月末時点

(千円)

No	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	基金型 取崩額 (国費)	単年度型 支出額 (国費)	国庫 返還額 (国費)	備考			
15	C-2-2-	地域交流拠点 施設整備事業	吉田地区	町	町	直接	完了	122,505	24	~	25	H23			0	25年5月、完成。						
												H24	91,878		49,907		41,971					
												H25					0					
												H26					0					
												H27					0					
												H28					0					
												H29					0					
												H30					0					
												H31					0				41,970	
												H32					0					
												累計	91,878	0	49,907		41,971		49,908		0	41,970

(様式2C)

亶理町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 農林水産省

令和3年3月末時点

(千円)

No	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	基金型 取崩額 (国費)	単年度型 支出額 (国費)	国庫 返還額 (国費)	備考															
43	C-2-3-	地域資源活用 総合交流施設 整備事業	荒浜地区	町	町	直接	完了	295,039	25~26	H23				0	25年7月、実施設計発注。26年1月、建築工事発注。 26年9月、完成。	28,487	0	0																
										H24				0																				
										H25	221,279	28,487	192,792	28,487																				
										H26		182,497	▲182,497	182,499																				
										H27				0																				
										H28				0																				
										H29				0																				
										H30				0																				
										H31				0																				
										H32				0																				
										累計	221,279	0	210,984	10,295						210,985	0	10,294												
										44	C-7-1-	水産業共同利 用施設復興整 備事業(漁具 倉庫)	荒浜地区	町						町	直接	完了	212,339	26~27	H23				0	26年5月、実施設計発注。26年12月、建築工事発注。 27年6月、完成。	152,418	0	0	
																									H24				0					
H25				0																														
H26	159,254	152,418	6,836	6,836																														
H27				0																														
H28				0																														
H29				0																														
H30				0																														
H31				0																														
H32				0																														
累計	159,254	0	152,418	6,836	152,418	0	6,836																											
45	C-7-2-	水産業共同利 用施設復興整 備事業(水産 加工流通施 設)	荒浜地区	町	町	直接	完了	1,470,000	25~30						H23				0						28年2月選定委員会、28年3月、交付決定 29年3月交付決定取り消し。 30年1月選定委員会、30年2月、4団体交付決定、30年5月、再 31年3月、完成	924,394	0	0						
															H24				0															
										H25				0																				
										H26	1,010,625		1,010,625																					
										H27				0																				
										H28				0																				
										H29				0																				
										H30				0																				
										H31				0																				
										H32				0																				
										累計	1,010,625	0	924,394	86,231	924,394	0	86,231																	
										46	◆C-4-2-1	復興事業に係 る資材運搬路 補修事業	角田市内	町	町	直接	完了	3,410	26~26	H23				0						26年9月、完成。	2,708	0	0	
																				H24				0										
H25				0																														
H26	2,728	2,708	20	2,708																														
H27				0																														
H28				0																														
H29				0																														
H30				0																														
H31				0																														
H32				0																														
累計	2,728	0	2,708	20	2,708	0	20																											
52	C-7-3-	水産業共同利 用施設復興整 備事業(放置 縦収容施設)	荒浜地区	町	町	直接	完了	429,680	26~29											H23				0	27年3月、実施設計発注	17,929	0	0						
																				H24				0										
										H25				0																				
										H26	18,750	12,069	6,681	17,929																				
										H27		5,860	▲5,860																					
										H28	303,510	112,506	191,004	112,506																				
										H29		163,507	▲163,507	163,507																				
										H30				0																				
										H31				0																				
										H32				0																				
										累計	322,260	0	293,942	28,318	293,942	0	28,318																	

(様式2C)

亶理町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 農林水産省

令和3年3月末時点

(千円)

No	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	基金型 取崩額 (国費)	単年度型 支出額 (国費)	国庫 返還額 (国費)	備考
										H23	0	0	0	0		0	0	0	
										H24	179,965	0	127,650	52,315		127,774	0	0	
										H25	221,279	0	28,609	192,671		28,487	0	0	
										H26	1,191,357	0	349,692	841,665		355,353	0	0	
										H27	0	0	5,860	▲5,860		0	0	0	
										H28	303,510	0	112,506	▲191,004		112,506	0	0	
										H29	0	0	163,507	▲163,507		163,507	0	0	
										H30	0	0	924,394	▲924,394		924,394	0	0	
										H31	0	0	0	0		0	0	183,890	
										H32	0	0	0	0		0	0	0	
										2,640,756	市町村交付分 計	1,896,111	0	1,712,217	183,894	1,712,221	0	183,890	
										H23	324,644	0	146,211	178,433		183,018	0	0	
										H24	10,509,683	0	8,710,178	1,799,505		8,235,649	0	0	
										H25	2,801,410	0	2,017,003	784,407		3,129,802	0	0	
										H26	11,188,398	0	5,268,681	5,919,717		5,867,911	0	0	
										H27	538,500	0	4,806,379	▲4,267,879		4,928,139	0	0	
										H28	2,742,041	0	4,190,389	▲1,448,348		1,607,259	0	0	
										H29	1,530,276	0	1,864,160	▲333,884		2,163,417	0	0	
										H30	0	▲414,935	873,459	▲1,288,394		1,456,255	0	93,178	
										H31	0	▲201,487	455,688	▲657,175		530,086	0	0	
										H32	0	0	0	0		0	0	0	
										38,901,017	都道府県交付分 計	29,634,952	▲616,422	28,332,148	686,382	28,101,536	0	93,178	
										H23	324,644	0	146,211	178,433		183,018	0	0	
										H24	10,689,648	0	8,837,828	1,851,820		8,363,423	0	0	
										H25	3,022,689	0	2,045,611	977,078		3,158,289	0	0	
										H26	12,379,755	0	5,618,373	6,761,382		6,223,464	0	0	
										H27	538,500	0	4,812,239	▲4,273,739		4,928,139	0	0	
										H28	3,045,551	0	4,302,895	▲1,257,344		1,719,765	0	0	
										H29	1,530,276	0	2,027,667	▲497,391		2,326,924	0	0	
										H30	0	▲414,935	1,797,853	▲2,212,788		2,380,649	0	93,178	
										H31	0	▲201,487	455,688	▲657,175		530,086	0	183,890	
										H32	0	0	0	0		0	0	0	
										41,541,773	合計	31,531,063	▲616,422	30,044,365	870,276	29,813,757	0	277,068	

(様式2D)

巨理町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 /間接	継続 /完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	基金型 取崩額 (国費)	単年度型 支出額 (国費)	国庫 返還額 (国費)	備考			
3	D	4	1	-	-	災害公営住宅整備事業	荒浜・吉田・直理地区	町	町	直接	完了	12,577,218	23	~	27	H23	140,892	90,824	50,068	24年6月、用地測量発注。24年8月、用地買収開始。24年12月、 25年9月、25年10月、整備協定締結。整備戸数477戸に見直 27年6月、災害公営住宅完成	90,824					
																H24	6,441,596	703,117	5,738,479		703,117					
																H25	6,350,145	3,146,116	3,204,029		3,146,116					
																H26		6,691,111	▲6,691,111		6,691,111					
																H27		358,122	▲358,122		358,122					
																H28		▲1,765,722	▲1,765,722							
																H29			0							
																H30		▲161,845	▲161,845							
																H31			0							
																H32			0							
																累計	12,932,633	▲1,927,567	10,989,290		15,776			10,989,291	0	15,775
																H23		13,600	13,600							
																H24		110,000	110,000							
																H25			17,930		▲17,930					
H26			30,457	▲30,457	26年9月、荒浜西木倉完成。27年3月、直理下茨田・直理上浜 街道完成。	47,228																				
H27			796	▲796		1,955																				
H28			▲66,617	▲66,617																						
H29				0																						
H30				0																						
H31				0																						
H32				0																						
累計	123,600	▲66,617	49,183	7,800	49,183	0	7,800																			
5	D	14	1	-	-	造成宅地滑動崩落緊急対策事業	長瀬地区	町	町	直接	完了	42,000	24	~	25	H23	0	0	0	24年6月、本体工事発注。 25年6月、完了。	0					
																H24	31,500	24,412	7,088		24,412					
																H25		6,413	▲6,413		6,413					
																H26			0							
																H27			0							
																H28			0							
																H29			0							
																H30			0							
																H31			0							
																H32			0							
																累計	31,500	0	30,825		675			30,826	0	674
																H23					0			24年5月、実施計画発注。25年3月、完了。		
																H24		270,825	213,241		57,584				213,241	
																H25					0					
H26				0																						
H27				0																						
H28				0																						
H29				0																						
H30			▲54,915	▲54,915																						
H31				0			2,668																			
H32				0																						
累計	270,825	▲54,915	213,241	2,668	213,242	0	2,668																			

(様式2D)

巨理町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 /間接	継続 /完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	基金型 取崩額 (国費)	単年度型 支出額 (国費)	国庫 返還額 (国費)	備考																
	1	2	3	4	5																																		
16	D	-	1	-	1	荒浜大通線道路整備事業(市街地相互の接続道路)	荒浜地区	町	町	直接	完了	2,151,000	24	~	32	H23			0	24年6月、調査測量設計発注。																			
																H24	77,500		70,877	6,623		70,877																	
																H25	271,250		162,655	108,595		162,655																	
																H26	240,250		71,752	168,498		71,752		27年1月、工事発注															
																H27	447,950		218,491	229,459		218,491																	
																H28	192,200		245,764	▲ 53,564		245,764																	
																H29		437,875	190,420	247,455		190,420																	
																H30			227,925	▲ 227,925		227,925																	
																H31			63,550	▲ 63,550		63,550																	
																H32			196,789	▲ 196,789		196,789		218,802															
																累計	1,229,150	437,875	1,448,223	218,802		1,448,223	0	218,802															
																17	D	-	1	-	2	荒浜江下線道路整備事業(市街地相互の接続道路)	荒浜地区	町	町	直接	完了	3,125,000	24	~	32	H23			0	24年6月、調査測量設計発注。			
																																H24	77,500		56,858	20,642		56,858	
H25	232,500		143,363	89,137		143,363																																	
H26	310,000			310,000		310,000		用地買収、27年2月、工事発注																															
H27			83,328	▲ 83,328		83,328																																	
H28	185,891	92,665	217,745	60,811		217,745																																	
H29		464,667	128,856	335,811		128,856																																	
H30			146,599	▲ 146,599		146,599																																	
H31			265,406	▲ 265,406		265,406																																	
H32				0																																			
累計	805,891	557,332	1,042,155	321,068		1,042,156	0	321,067																															
18	D	-	1	-	3	五十刈線道路整備事業(市街地相互の接続道路)	吉田地区	町	町	直接	完了	1,947,000	24	~	32																	H23			0	24年9月、調査測量設計発注。			
																																H24	116,250		56,632	59,618		56,632	
																H25	232,500		27,019	205,481		27,019		用地買収															
																H26	232,500		54,008	178,492		54,008		物件補償、27年2月、工事発注															
																H27	84,475		261,959	▲ 177,484		261,959																	
																H28	277,450		160,363	117,087		160,363																	
																H29		565,750	87,691	478,059		87,691																	
																H30			151,768	▲ 151,768		151,768																	
																H31			135,279	▲ 135,279		135,279																	
																H32			416,446	▲ 416,446		416,446		158,922															
																累計	943,175	565,750	1,351,165	157,760		1,351,165	0	158,922															
																19	D	-	1	-	4	野地流線道路整備事業(市街地相互の接続道路)	吉田地区	町	町	直接	完了	436,800	24	~	30	H23			0	24年8月、調査測量設計発注。			
																																H24	34,875		34,875	0		34,875	
H25	31,000		21,609	9,391		21,609																																	
H26	116,250			116,250		116,250																																	
H27	116,250		112,439	3,811		112,439		27年8月、工事発注																															
H28	40,145		130,897	▲ 90,752		130,897																																	
H29			11,351	▲ 11,351		11,351																																	
H30				0																																			
H31				0				27,349																															
H32				0																																			
累計	338,520	0	311,171	27,349		311,171	0	27,349																															

過返還額1,162 (No.27のR3返還予定額と調整)

(様式2D)

巨理町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 /間接	継続 /完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	基金型 取崩額 (国費)	単年度型 支出額 (国費)	国庫 返還額 (国費)	備考																	
20	D	-	1	-	6	-	橋本堀添線道路整備事業(市街地相互の接続道路)	吉田地区	町	町	直接	完了	3,765,842	24	~	32	H23			0	24年9月、調査測量設計発注。																				
																	H24	117,800	43,405	74,395		43,405																			
																	H25	290,625	96,582	194,043		96,582																			
																	H26	465,000	434,673	30,327	26年12月、工事発注(3工区)	434,673																			
																	H27	386,725	210,607	176,118		210,607																			
																	H28		1,256,949	464,136	792,813	464,136																			
																	H29		209,228	684,793	▲ 475,565	684,793																			
																	H30			368,837	▲ 368,837	368,837																			
																	H31			197,276	▲ 197,276	197,276																			
																	H32			139,318	▲ 139,318	139,772		86,246																	
																	累計	1,260,150	1,466,177	2,639,627	86,700	2,640,081	0	86,246																	
																	21	D	-	13	-	1	-	住宅・建築物安全ストック形成事業	荒浜・吉田地区	町	町	直接	完了	140,988	24	~	29	H23			0	24年10月、補助金交付開始。			
																																		H24	369,045	9,047	359,998		9,047		
H25	295,236	72,547	222,689		72,547																																				
H26		12,542	▲ 12,542		12,542																																				
H27		11,604	▲ 11,604		11,604																																				
H28			0		0																																				
H29		▲ 464,667	▲ 464,667		0																																				
H30		▲ 93,873	▲ 93,873		0																																				
H31			0		0		1																																		
H32			0		0		0																																		
累計	664,281	▲ 558,540	105,740	1	105,740	0	1																																		
22	D	-	20	-	1	-	復興まちづくり総合支援事業	荒浜・吉田地区	町	町	直接	完了	73,680	24	~	27																		H23			0	24年7月、支援業務発注。25年3月、ハザードマップ策定発注。			
																																		H24	30,217	26,446	3,771		26,446		
																	H25	25,042	11,916	13,126	25年4月、支援業務発注。26年3月、ハザードマップ策定完了。	11,916																			
																	H26			0		0																			
																	H27		729	▲ 729	27年5月、支援業務発注。	729																			
																	H28			0	28年3月、支援業務完了。	0																			
																	H29			0		0																			
																	H30			0		0																			
																	H31			0		0		16,168																	
																	H32			0		0		0																	
																	累計	55,259	0	39,091	16,168	39,091	0	16,168																	
																	23	◆	D	-	20	-	1	防災まちづくり計画策定事業	荒浜・吉田地区	町	町	直接	完了	14,300	24	~	25	H23			0	24年9月、計画策定発注。			
																																		H24	11,440	10,836	604		10,836		
H25			0	26年3月、完了。	0																																				
H26			0		0																																				
H27			0		0																																				
H28			0		0																																				
H29			0		0																																				
H30			0		0																																				
H31			0		0		604																																		
H32			0		0		0																																		
累計	11,440	0	10,836	604	10,836	0	604																																		

(様式2D)

巨理町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 /間接	継続 /完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	基金型 取崩額 (国費)	単年度型 支出額 (国費)	国庫 返還額 (国費)	備考	
24	D	-	20	-	2	地域防災施設整備事業	荒浜・吉田地区	町	町	直接	廃止	10,500	24	~	27	H23			0					
																H24	7,875		7,875					
																H25			0					
																H26			0					
																H27			0					
																H28			0					
																H29			0					
																H30			0					
																H31			0					
																H32			0					
																累計	7,875	0	7,875					
																25	D	-	21					-
H24	81,750	77,834	3,916																					
H25	32,250	32,029	221																					
H26			0																					
H27			0																					
H28			0																					
H29			0																					
H30			0																					
H31			0																					
H32			0																					
累計	114,000	0	109,863																					
26	D	-	23	-	2	防災集団移転促進事業(荒浜中野)	荒浜地区	町	町	直接	完了	1,218,455	24	~	30	H23			0	24年7月、事業管理発注。24年9月、移転費助成開始。25年1月、用地買収開始。25年3月、移転元地買収開始。	203,385	0	99,870	
																H24	1,054,536	203,385	851,151					
																H25	1,201,590	577,229	624,361					
																H26		80,458	▲ 80,458					
																H27		86,964	▲ 86,964					
																H28		▲ 21,875	▲ 35,637					
																H29		▲ 1,069,796	▲ 1,074,277					
																H30		▲ 98,306	▲ 98,306					
																H31			0					
																H32		▲ 56,486	56,486					
																累計	2,256,126	▲ 1,189,977	909,793					
27	D	-	23	-	3	防災集団移転促進事業(巨理江下)	巨理地区	町	町	直接	完了	4,953,819	24	~	32	H23			0	24年7月、事業管理発注。24年9月、移転費助成開始。25年2月、用地買収開始。25年3月、移転元地買収開始。	1,339,678	0	187,703	
																H24	1,982,977	1,339,678	643,299					
																H25	2,030,053	1,901,373	128,680					
																H26	321,560	267,909	53,651					
																H27		273,991	▲ 273,991					
																H28		32,597	▲ 32,597					
																H29		18,900	▲ 18,900					
																H30			0					
																H31			0					
																H32		▲ 195,946	▲ 297,158					
																累計	4,334,590	▲ 195,946	3,537,290					

(様式2D)

巨理町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	基金型 取崩額 (国費)	単年度型 支出額 (国費)	国庫 返還額 (国費)	備考																							
	1	2	3	4	5																																									
28	◆	D	-	23	-	3	-	1	復興関連盛土 材確保事業	巨理地区	町	町	直接	完了	817,867	24	~	32	H23			0	24年11月、支障木伐採業務発注。25年3月、本体工事発注。																							
																			H24	280,800	129,954	150,846			129,954																					
																			H25		75,317	▲75,317		25年9月、精込開始。	75,317																					
																			H26		47,941	▲47,941		地山切崩し	47,941																					
																			H27	194,870	78,549	116,321		地山切崩し	78,549																					
																			H28		30,565	56,073		▲25,508	地山切崩し	56,073																				
																			H29		35,416	70,174		▲34,758		70,174																				
																			H30			23,333		▲23,333		23,333																				
																			H31			10,766		▲10,766		10,766		3,650																		
																			H32			19,962		▲19,962		19,962		25,932																		
																			累計	475,670	65,981	512,069		29,582	512,069	0	29,582																			
																			29	D	-	23		-	4	-	-	防災集団移転 促進事業(吉 田舟入北)	吉田地区	町	町	直接	完了	823,879	24	~	32	H23			0	24年7月、事業管理発注。24年9月、移転費助成開始。25年1 月、用地買収開始。25年3月、移転元地買収開始。				
																																						H24	402,286	178,130	224,156			178,130		
																																						H25	318,607	535,935	▲217,328		25年6月、達成工事発注。26年3月、達成完了。	535,935		
H26		97,842	▲97,842	26年4月~移転者支援	97,842																																									
H27		91,521	▲91,521		91,521																																									
H28		9,803	▲9,803		9,803																																									
H29		3,608	▲3,608		3,608																																									
H30			0	31年3月、完了																																										
H31																																														
H32		195,946	▲84,063	280,009	土地売却分(交付金対象) ▲84,063千円																																									
累計	720,893	195,946	832,776	84,063	916,839	0	0																																							

(様式2D)

巨理町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 /間接	継続 /完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	基金型 取崩額 (国費)	単年度型 支出額 (国費)	国庫 返還額 (国費)	備考																	
	1	2	3	4	5																																			
30	D	23	5		-	防災集団移転 促進事業(吉 田南河原)	吉田地区	町	町	直接	完了	814,779	24	~	32	H23			0	24年7月、事業管理発注。24年9月、移転費助成開始。25年1																				
																H24	264,980	150,747	114,233	月、用地買収開始。25年3月、移転元地買収開始。	150,747																			
																H25	367,746	555,113	▲187,367	25年6月、達成工事発注。26年3月、達成完了。	555,113																			
																H26	58,329	55,486	2,843	27年4月~移転者支援	55,486																			
																H27		40,001	▲40,001		40,001																			
																H28		21,875	12,205	9,670	12,205																			
																H29			3,282	▲3,282	3,282																			
																H30			0	31年3月、完了	0																			
																H31			0		0																			
																H32		103,904	▲77,243	181,147	土地売却分(交付金対象)▲77,243千円																			
																累計	691,055	125,779	739,591	77,243	816,834	0	0																	
																31	D	23	6	-	-	防災集団移転 促進事業(吉 田上塚)	吉田地区	町	町	直接	完了	190,772	24	~	30	H23			0	24年7月、事業管理発注。24年9月、移転費助成開始。25年1				
																																H24	141,876	25,942	115,934	月、用地買収開始。25年3月、移転元地買収開始。	25,942			
H25	98,901	70,080	29,821	25年6月、達成工事発注。25年11月、達成完了。	70,080																																			
H26		6,168	▲6,168	25年12月~移転者支援	6,168																																			
H27		7,348	▲7,348		7,348																																			
H28		4,872	▲4,872		4,872																																			
H29		464	▲464		464																																			
H30		▲74,852	▲74,852	31年3月、完了	0																																			
H31			0		0																																			
H32			▲23,408	23,408	土地売却分(交付金対象)▲23,408千円																																			
累計	241,777	▲74,852	91,466	75,459	114,874	0	52,051																																	
32	D	23	7	-	-	防災集団移転 促進事業(吉 田大谷地)	吉田地区	町	町	直接	完了	515,359	24	~	30																	H23			0	24年7月、事業管理発注。24年9月、移転費助成開始。24年11				
																																H24	267,367	83,443	183,924	月、用地買収開始。25年2月、付帯工事発注。25年3月、移転元	83,443			
																H25	178,822	185,893	▲6,071	25年6月、達成工事発注。26年2月、達成完了。	185,893																			
																H26	3,749	23,014	▲19,265	26年3月~移転者支援	23,014																			
																H27		16,759	▲16,759		16,759																			
																H28		1,990	▲1,990		1,990																			
																H29		1,158	▲1,158		1,158																			
																H30			0	31年3月、完了	0																			
																H31			0		0																			
																H32		▲103,904	▲33,204	▲70,700	土地売却分(交付金対象)▲33,204千円																			
																累計	450,938	▲103,904	279,053	67,981	312,257	0	34,777																	
																37	★	F	2	-	-	市街地復興効 果促進事業		町			完了	3,988,345	24	~	32	H23			0	24年10月、当初提出。24年11月、25年1月、25年2月、変更提				
																																H24	1,647,788	90,568	1,557,220	出。	90,568			
H25		346,272	▲346,272	25年4月、25年6月、26年1月、26年3月、変更提出。	346,272																																			
H26		393,632	▲393,632	26年6月、27年2月、27年3月、変更提出。	393,632																																			
H27	2,364,823	436,900	1,927,923	27年4月、27年8月、27年9月、27年12月、28年3月、変更提出。	436,900																																			
H28		330,763	▲330,763	29年2月、変更提出。	330,763																																			
H29		▲437,875	73,835	▲511,710	29年8月、29年12月、変更提出。	73,835																																		
H30			97,744	▲97,744	30年5月、30年10月、30年11月、31年1月、変更提出。	97,744																																		
H31		▲384,061	476,504	▲860,565	R1年9月、R1年11月、R2年1月、R2年2月、変更提出。	476,504		393,675																																
H32		▲23,241	298,466	▲321,707		298,466		288,220																																
累計	4,012,611	▲845,177	2,544,684	622,750	2,544,684	0	681,895																																	

過返還額59,145
(No.27のR3返還予定額と調整)

(様式2D)

巨理町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

No.	事業番号				事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 /間接	継続 /完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	基金型 取崩額 (国費)	単年度型 支出額 (国費)	国庫 返還額 (国費)	備考	
	1	2	3	4																			
47	◆	D	4	1	2	災害公営住宅 (戸建て形式) 駐車場整備事 業	荒浜・吉 田・巨理 地区	町	町	直接	完了	19,400	26	~	26	H23			0	27年3月、完成	8,916	0	6,604
																H24			0				
																H25			0				
																H26	15,520	8,916	6,604				
																H27			0				
																H28			0				
																H29			0				
																H30			0				
																H31			0				
																H32			0				
																累計	15,520	0	8,916				
																累計	15,520	0	8,916				
																48	D	5	1				
H24			0																				
H25			0																				
H26	56,447	28,708	27,739																				
H27	338,715	281,111	57,604																				
H28	314,458	416,108	361,356																				
H29	230,529	342,294	▲ 111,765																				
H30	408,939	399,834	9,105																				
H31	46,326	352,005	▲ 305,679																				
H32	420	46,633	▲ 46,633																				
累計	709,620	1,102,322	1,811,941																				
累計	709,620	1,102,322	1,811,941																				
49	D	6	1	-	-	東日本大震災 特別家賃低減 事業	荒浜・吉 田・巨理 地区	町	町	直接	完了	272,276	26	~	32					H23			0
																H24			0				
																H25			0				
																H26	6,722	3,648	3,074				
																H27	38,478	33,869	4,609				
																H28	45,095	36,052	40,337				
																H29	28,873	38,772	▲ 9,899				
																H30	28,622	34,147	▲ 5,525				
																H31	20,362	29,612	▲ 9,250				
																H32	16,808	16,808	▲ 16,808				
																累計	90,295	113,909	197,193				
																累計	90,295	113,909	197,193				
																50	◆	D	23	2	1	移転元地への 商業施設の集 積事業	荒浜地区
H24			0																				
H25			0																				
H26	21,714	21,615	99																				
H27			0																				
H28			0																				
H29			0																				
H30			0																				
H31			0																				
H32			0																				
累計	21,714	0	21,615																				
累計	21,714	0	21,615																				

(様式2D)

巨理町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 /間接	継続 /完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	基金型 取崩額 (国費)	単年度型 支出額 (国費)	国庫 返還額 (国費)	備考																		
	1	2	3	4	5	6																																				
51	D	22	1				防災公園整備 事業	荒浜・吉 田地区	町	町	直接	完了	1,453,202	26	~	29	H23			0																						
																	H24			0																						
																	H25			0																						
																	H26	105,300	79,087	26,213	26年9月、測量設計発注	79,087																				
																	H27	984,601	492,209	492,392	27年12月、工事発注	242,100																				
																	H28		389,053	389,053	29年度中完了予定。	639,162																				
																	H29		40,053	40,053	29年度完了。	40,053																				
																	H30																									
																	H31								89,498																	
																	H32																									
																	累計	1,089,901	0	1,000,402	89,499	1,000,403	0	89,498																		
																	53	D	4	1	3			災害公営住宅 関連道路整備 事業	巨理地区	町	町	直接	完了	353,193	26	~	28	H23			0					
																																		H24			0					
H25			0																																							
H26	141,277		141,277																																							
H27	141,276	126,994	14,282	27年11月、工事発注	67,393																																					
H28		96,956	96,956	29年3月、工事完了。	156,557																																					
H29																																										
H30																																										
H31																																										
H32								58,603																																		
累計	282,553	0	223,950	58,603	223,950	0	58,603																																			
54	D	21	3				荒浜雨水ポン プ場吐出槽改 良事業	荒浜地区	町	町	直接	完了	40,000	26	~	28																		H23			0					
																																		H24			0					
																	H25			0																						
																	H26	7,500	7,290	210	27年4月、調査測量設計発注。27年12月工事発注。	7,500																				
																	H27	22,500	15,474	7,026		7,440																				
																	H28			0	28年6月、工事完了。	7,824																				
																	H29																									
																	H30																									
																	H31								7,236																	
																	H32																									
																	累計	30,000	0	22,764	7,236	22,764	0	7,236																		
																	55	D	5	2				災害公営住宅 家賃低廉化事 業(補助率変 更分)	荒浜・吉 田・巨理 地区	町	町	直接	完了	436,325	31	~	32	H23			0					
																																		H24			0					
H25			0																																							
H26			0																																							
H27			0																																							
H28			0																																							
H29			0																																							
H30	46,230		46,230																																							
H31	317,373	45,708	271,665		45,708																																					
H32	22,821	340,716	317,895		340,716																																					
累計	0	386,424	386,424	0	386,424	0	0																																			

(様式2D)

巨理町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	基金型 取崩額 (国費)	単年度型 支出額 (国費)	国庫 返還額 (国費)	備考
										H23	154,492	0	90,824	63,668		90,824	0	0	
										H24	13,820,783	0	3,529,427	10,291,356		3,490,402	0	0	
										H25	11,958,267	0	7,985,391	3,972,876		8,003,969	0	0	
										H26	2,102,118	0	8,416,257	▲6,314,139		8,435,755	0	0	
										H27	5,120,663	0	3,239,785	1,880,898		2,923,180	0	0	
										H28	1,055,239	0	2,568,672	▲1,513,433		2,886,206	0	0	
										H29	0	0	1,700,132	▲1,700,132		1,790,132	0	0	
										H30	0	0	1,450,187	▲1,450,187		1,450,187	0	187,703	
										H31	0	0	1,576,106	▲1,576,106		1,576,106	0	783,108	
										H32	0	0	903,576	▲903,576		1,463,280	0	1,220,710	
										42,790,563	市町村交付分 計	34,211,562	0	31,460,337	2,751,225	32,020,041	0	2,191,521	
										H23	19,375	0	0	19,375		0	0	0	
										H24	736,250	0	44,820	691,430		18,227	0	0	
										H25	932,028	0	744,120	187,908		653,391	0	0	
										H26	422,375	0	777,738	▲355,363		611,371	0	0	
										H27	77,500	0	▲37,477	114,977		232,521	0	0	
										H28	77,500	0	539,506	▲462,006		375,510	0	0	
										H29	0	0	22,355	▲22,355		186,960	0	0	
										H30	0	▲45,667	0	▲45,667		4,258	0	0	
										H31	0	▲81,860	▲8,824	▲73,036		0	0	0	
										H32	0	0	0	0		0	0	0	
										2,754,724	都道県交付分 計	2,265,028	▲127,527	2,082,238	55,263	2,082,238	0	0	
										H23	173,867	0	90,824	83,043		90,824	0	0	
										H24	14,557,033	0	3,574,247	10,982,786		3,508,629	0	0	
										H25	12,890,295	0	8,729,511	4,160,784		8,657,360	0	0	
										H26	2,524,493	0	9,193,995	▲6,669,502		9,047,126	0	0	
										H27	5,198,163	0	3,202,298	1,995,865		3,155,701	0	0	
										H28	1,132,739	0	3,106,178	▲1,973,439		3,261,716	0	0	
										H29	0	0	1,722,487	▲1,722,487		1,887,092	0	0	
										H30	0	▲45,667	1,450,187	▲1,495,854		1,454,445	0	187,703	
										H31	0	▲81,860	1,567,282	▲1,649,142		1,576,106	0	783,108	
										H32	0	0	903,576	▲903,576		1,463,280	0	1,220,710	
										45,545,287	合計	36,476,590	▲127,527	33,542,575	2,806,488	34,102,279	0	2,191,521	

(様式2E)

巨理町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 環境省

令和3年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	基金型 取崩額 (国費)	単年度型 支出額 (国費)	国庫 返還額 (国費)	備考		
38	E-1-1-1	低炭素社会対応型浄化槽等集中導入事業	荒浜・吉田・巨理・逢隈地区	町	町	直接	完了	49,266	24	~	28	H23			0	25年2月、補助金交付開始。				下水道区域内での再建増	
												H24	3,105	1,119	1,986		1,119				
												H25	12,730	11,287	1,443		11,287				
												H26	21,114	9,299	11,815		9,299				
												H27		9,435	▲ 9,435		9,435				
												H28		559	▲ 559		559		5,250		
												H29			0						
												H30			0						
												H31			0						
												H32			0						
												累計	36,949	0	31,699		5,250	31,699	0		5,250
												H23	0	0	0		0	0	0		0
												H24	3,105	0	1,119		1,986	1,119	0		0
												H25	12,730	0	11,287		1,443	11,287	0		0
H26	21,114	0	9,299	11,815	9,299	0	0														
H27	0	0	9,435	▲ 9,435	9,435	0	0														
H28	0	0	559	▲ 559	559	0	5,250														
H29	0	0	0	0	0	0	0														
H30	0	0	0	0	0	0	0														
H31	0	0	0	0	0	0	0														
H32	0	0	0	0	0	0	0														
49,266	市町村交付分 計	36,949	0	31,699	5,250	31,699	0	5,250													
	都道県交付分	各年度別合計	H23	0	0	0	0	0													
H24			0	0	0	0	0														
H25			0	0	0	0	0														
H26			0	0	0	0	0														
H27			0	0	0	0	0														
H28			0	0	0	0	0														
H29			0	0	0	0	0														
H30			0	0	0	0	0														
H31			0	0	0	0	0														
H32			0	0	0	0	0														
0	都道県交付分 計	0	0	0	0	0	0	0													
	市町村都道県計	各年度別合計	H23	0	0	0	0	0													
H24			3,105	0	1,119	1,986	1,119	0	0												
H25			12,730	0	11,287	1,443	11,287	0	0												
H26			21,114	0	9,299	11,815	9,299	0	0												
H27			0	0	9,435	▲ 9,435	9,435	0	0												
H28			0	0	559	▲ 559	559	0	5,250												
H29			0	0	0	0	0	0	0												
H30			0	0	0	0	0	0	0												
H31			0	0	0	0	0	0	0												
H32			0	0	0	0	0	0	0												
49,266	合計	36,949	0	31,699	5,250	31,699	0	5,250													